

M/s DEVYANSH CONSTRUCTION & DEVELOPERS PVT LTD, 1/14/49F HAUSILA NAGAR CIVIL LINES, FAIZABAD

WORK PROGRESS REPORT UNDER IPDS SCHEME

Dated: 30.06.2017

S. No.	Agreement No.	Amount	Name of District	SITES	Work Status
1	2917 & 2918/MEDCO- 1550/R-APDRP- B/IPDS/2016	35.05 Crore	SITAPUR	Mishrikh cum Neemsar	1.) Total 10 Nos. Transformer plinth work has been completed.
					2.) Total 73 No. STP Poles erected for 11KV Line.
					3.) Total 55 No. PCC Poles erected for LT Line
2				Hargaon	4.) Plinth civil work WIP for additional 5MVA in 33/11KV Mishrikh S/S
					1.) Total 6 Nos. Transformer plinth work has been completed.
					2.) Total 11KV Line work 88 STP Poles erected.
3				Laharpur	3.) Total 33 KV Line work - 332 Nos Poles Erected
					4.) new 33/11 KV S/S civil work started
					1.) 4 Nos. Transformer plinth work has been completed and remaining plinths are in ROW.
4				Paintepur	2.) 42 No. STP Poles erected for 11 KV line.
5				Khairabad	1.) 40 No. STP Poles erected for 11KV line.
6				Tambour	1.) Transformer plinth work is in Progress.
	2.) Total 06 No. STP Poles erected for 11KV line.				
	1.) Total 167 No. STP Poles erected for 11KV line.				
8	Sidhauri	2.) 6 nos Plinth completed & 1 nos plinth work WIP			
		3.) Plinth civil work WIP for additional 5MVA T/F in 33/11KV S/S Tambour			
		1.) Poles reached at site, Work will started by Monday			
9	Sitapur	work not started yet			
10	Maholi	work not started yet			
11	Biswan	work not started yet			
12	Mahmoodabad	work not started yet			